

**Valley Stream
Union Free School District Thirteen**

**Roof Replacement & Chimney
Reconstruction Project**

Bond Referendum - Phase 1



**Progress Report
Period Ending – July 2016**

CONSTRUCTION PROJECT UPDATE
Valley Stream 13 Union Free School District
Period Ending July 2016

Table of Contents

Section 1

- Summary of Construction Activities by School Location

Section 2

- Project Management Meeting Minutes

Section 3

- Progress Photos

**PARK EAST
CONSTRUCTION
CORP.**



Construction Update

Willow Road School

- Roof removal and abatement is complete.
- New roof system including treated wood blocking on edges is complete except for a small area that still requires the final top cap. Roof is watertight.
- Flashing that need to be raised at part of gym wall has been demoed and new through wall copper flashing has been installed and seams soldered. Brick replacement remains.
- The top eight feet of chimney which called for demolition has been completed.
- New fire brick and block has been erected.
- New face brick install has begun and is approximately 80% complete.
- New concrete main entry pad has been poured.
- Cafeteria window area has been inspected by structural engineer and okayed. Window system reinstalled. Univent replacement remains.

Howell Road School

- Roof removal and abatement is 70 percent complete.
- New roof system including treated wood blocking on edges is 70 percent complete except for some areas that require the final top cap.
- Flashing that need to be raised at part of gym wall has been demoed and new through wall copper flashing has been installed and seams soldered. Brick replacement remains.
- The top six feet of chimney which called for demolition has been completed.
- New chimney fire brick and block has been erected.
- New chimney face brick install is complete.
- Chimney top edge concrete caps have been poured.
- New concrete main entry pad has been poured.

Dever School

- Demolition of top eighteen feet of chimney is complete.
- One of two new concrete entry pads has been poured.

30 Day Look Ahead

Willow Road School

- Complete chimney exterior face brick.
- Complete top cap of roofing system.
- Begin fascia install.
- Complete brick install at copper flashing.
- Install vent caps and new drain covers.
- Install new stainless steel chimney cap

Howell Road School

- Complete roof abatement and new roofing install.
- Begin fascia install.
- Complete brick install at copper flashing.
- Install vent caps and new drain covers.
- Install new stainless steel chimney cap

Dever School

- Begin and complete new fire brick, block and face brick install.
- Install new stainless steel chimney cap.
- Pour one new concrete entry pad.
- Demo and abatement of fascia and soffits.
- Begin install of new fascia and soffits.

Wheeler Ave School

- Begin and complete roof removal and abatement including removal of extra layer of roofing insulation.
- Install vent caps and drain covers.
- Demolish chimney
- Begin and complete new fire brick, block and face brick install.

**PARK EAST
CONSTRUCTION
CORP.** 

Park East Construction Corp.

MEETING MINUTES

266 East Jericho Turnpike

No. 002

Huntington Station, NY 11746

Phone: (631) 549-9800

Fax: (631) 549-0004

PROJECT TITLE: 01 VS13 2015 Bond Referendum PH1

MEETING DATE: 07/06/2016

LOCATION: James A. Dever ES

SUBJECT: Project Management Meeting

DID ATTEND	INITIALS	ATTENDEE NAME	COMPANY NAME
Y	AG	Alan Grureman	Valley Stream UFSD 13
Y	CG	Carla Gorski	Valley Stream UFSD 13
N	CE	Constance D. Evelyn	Valley Stream UFSD 13
N	DB	David Bozuhoski, Jr.	BBS Architects, Landscape Architects
Y	JP	Demetrios (Jimmy) Tzia	Pella General Construction
Y	ET	Eve Tsimbikos	BBR Contracting Corp.
N	FC	Frank Chiachiere	Valley Stream UFSD 13
Y	GG	Gary Gonzalez	Park East Construction Corp.
Y	GA	Gerard Antoine	Valley Stream UFSD 13
Y	JD	James Daly	Valley Stream UFSD 13
N	JW	James Wojcik	Park East Construction Corp.
Y	JC	John Canty	Valley Stream UFSD 13
N	KS	Kostas Sakkovlas	Pella General Construction
Y	PD	Pete Dawkins	BBS Architects, Landscape Architects
Y	TP	Toni Pomerantz	Valley Stream UFSD 13
Y	TS	Tony Spallone	Park East Construction Corp.
Y	WS	William Stris	Valley Stream UFSD 13

ITEM	DESCRIPTION	STATUS	STARTED	DUE	BALL IN COURT
00001	<p>Project Team:</p> <p>Owner:</p> <p>Valley Stream UFSD Thirteen</p> <p>Gerard Antoine - Asst. Supt. for Business & Human Resources</p> <p>James Daly - Director of Facilities</p> <p>Architect:</p> <p>BBS Architects, Landscape Architects & Engineers</p> <p>Dave Bozuhoski - Project Architect</p> <p>Pete Dawkins - Construction Administrator</p> <p>Park East Construction:</p> <p>James Wojcik - Project Executive</p> <p>Gary Gonzalez - Project Manager</p> <p>Tony Spallone - Project Superintendent</p>	OLD	06/09/2016		
01000	Insurance Certificates and Performance Bonds must be provided to Park East Construction Corp. for approval prior to the start of work. Certificates must name Valley Stream UFSD 13 as certificate holder. Additional insured shall include Valley Stream UFSD 13, BBS Architect, Landscape Architects & Engineers and Park East Construction Corp.	OLD	06/09/2016		ALLTRADE AT
01010	BBR has provided Bonds and Insurance to Park East for review.	OLD	06/09/2016		ALLTRADE AT

Park East Construction Corp.

266 East Jericho Turnpike

Huntington Station, NY 11746

Phone: (631) 549-9800

Fax: (631) 549-0004

MEETING MINUTES

No. 002

PROJECT TITLE: 01 VS13 2015 Bond Referendum PH1

LOCATION: James A. Dever ES

MEETING DATE: 07/06/2016

SUBJECT: Project Management Meeting

Pella has stated Bonds and Insurance will be submitted by June 13, 2106.

01015	BBR requested status of Contract for signing. BBS to advise on status of contracts for BBR and Pella.	OLD	06/21/2016	ALLTRADE	AT
01016	Discussion held on status of contracts- VS 13 indicated that they are in the process of changing legal counsel to Guercio and Guercio, so getting contract issued is delayed.	NEW	07/06/2016		
01500	All Prime Contractors are to submit their Schedule of Values to Park East Construction Corp. for joint review and approval with BBS. Line items to be indicated with labor and material breakdowns.	OLD	06/09/2016	ALLTRADE	AT
01505	All Schedule of Values have been received and approved. PEC to forward copies to Valley Stream SD.	OLD	06/21/2016	ALLTRADE	AT
02000	All Prime Contractors are to submit a complete Sub-Contractor listing within ten (10) days of receiving their Letter of Intent.	OLD	06/09/2016	ALLTRADE	AT
02500	All Prime Contractors are to submit their Shop Drawings Submission Schedule immediately after receipt of Contract, highlighting long-lead items.	OLD	06/09/2016	ALLTRADE	AT
03000	All Shop Drawings and Submittals are to be sent electronically directly to BBS Architects with a copy to Park East Construction Corp. Two week turnaround is required. If a contractor submits an/or "equal", contractor is responsible to provide the necessary data and then show confirming material.	OLD	06/09/2016	ALLTRADE	AT

Park East Construction Corp.

266 East Jericho Turnpike

Huntington Station, NY 11746

Phone: (631) 549-9800

Fax: (631) 549-0004

MEETING MINUTES

No. 002

PROJECT TITLE: 01 VS13 2015 Bond Referendum PH1

LOCATION: James A. Dever ES

MEETING DATE: 07/06/2016

SUBJECT: Project Management Meeting

04000	All RFI's shall be submitted on the proper form (see project manual) to Park East Construction Corp. and BBS at the same time. Park East Construction Corp. will attempt to answer RFI's, log them in and then forward to the Architect / Engineer for final review and/or answer.	OLD	06/09/2016	ALLTRADE	AT
04500	Pencil copy of Payment Requisitions are to be submitted on or about the 23rd of each month. Upon review and approval of the pencil copy, the Trade Contractor will forward one (1) original and three (3) copies to Park East Construction Corp. with all supporting documentation (payroll reports, etc.) for processing to BBS Architects / Owner for payment. Park East Construction Corp. advised that no checks will be issued unless all Insurance Certificates are up to date and meet all the mandatory requirements.	OLD	06/09/2016	ALLTRADE	AT
04510	District has advised that a separate req. will be required per building.	OLD	06/09/2016	ALLTRADE	AT
04511	BBR stated they do not want their payment req. #1 held up due to this issue with delayed contracts. PEC stated that req. #1 which was received by PEC on 7/5/16 is being processed. PEC recommended BBR submit pay app. #2 ASAP.	NEW	07/06/2016	BBRCON	ET
04520	VS 13 stated that they have 2 check runs per month.	NEW	07/06/2016	VS13	CE
05000	Change Orders to be submitted to Park East Construction Corp. for joint review with BBS.	OLD	06/09/2016	ALLTRADE	AT
05010	All change orders to have material and labor break down ; lump sum numbers will not be accepted.	OLD	06/09/2016	ALLTRADE	AT

Park East Construction Corp.

266 East Jericho Turnpike

Huntington Station, NY 11746

Phone: (631) 549-9800

Fax: (631) 549-0004

MEETING MINUTES

No. 002

PROJECT TITLE: 01 VS13 2015 Bond Referendum PH1

LOCATION: James A. Dever ES

MEETING DATE: 07/06/2016

SUBJECT: Project Management Meeting

05015	District must be advised immediately of any potential change orders to the project. PEC advised that because of fast paced schedule and as to not leave any roofs open (if there is a roofing issue), some work may proceed on a time and material basis, but district will be notified immediately. PEC will monitor the time and material.	OLD	06/21/2016	ALLTRADE	AT
05500	Project Safety:	OLD	06/09/2016	ALLTRADE	AT
05501	Jobsite Safety Talks are to be performed each week with topics relevant to work scheduled to be performed. Please provide a sign-in sheet of all attending to Park East Construction Corp. after each project management meeting.	OLD	06/09/2016	ALLTRADE	AT
05510	Each Prime Contractor to submit their Corporate safety manual (1 copy) electronically to Park East Construction.	OLD	06/09/2016	ALLTRADE	AT
05511	BBR has provided Safety Manual. PEC still awaiting Pella Safety manual.	OLD	06/21/2016	ALLTRADE	AT
05515	District to provide copy of District Safety Protocol to Park East.	OLD	06/09/2016	ALLTRADE	AT
05516	PEC has received Safety Protocol from district.	OLD	06/21/2016	ALLTRADE	AT
06000	Badges & Conduct:	OLD	06/09/2016	ALLTRADE	AT
06001	All Prime Contractors and their Sub-Contractors are to provide all on site personnel with Photo Identification Badges. Smoking, not wearing a hard hat on site, wearing shorts, no shirt, improper footwear, foul language, etc. will not be tolerated.	OLD	06/09/2016	ALLTRADE	AT
07000	All Prime Contractors are to provide a Two-Week Look Ahead at each Project Management Meeting, detailing work for the	OLD	06/09/2016	ALLTRADE	AT

Park East Construction Corp.

266 East Jericho Turnpike

Huntington Station, NY 11746

Phone: (631) 549-9800

Fax: (631) 549-0004

MEETING MINUTES

No. 002

PROJECT TITLE: 01 VS13 2015 Bond Referendum PH1

LOCATION: James A. Dever ES

MEETING DATE: 07/06/2016

SUBJECT: Project Management Meeting

following two (2) weeks. Please prepare first look ahead for next Project Management Meeting.

08000	General Items:	OLD	06/09/2016		
08001	All parking is to be within the parking lot areas only designated for construction workers.	OLD	06/09/2016	ALLTRADE	AT
08010	All Contractors will be responsible for cleaning up their debris on a regular basis and/or as requested by Park East Construction Corp.	OLD	06/09/2016	ALLTRADE	AT
08020	If Contractors propose to bring storage trailers to the site it must be coordinated with Park East Construction Corp.	OLD	06/09/2016	ALLTRADE	AT
08030	Work hours are to start at 7:00 a.m. (not earlier) and end 3:00 p.m. (not later). Abatement work will happen 12am to 6am.	OLD	06/09/2016	ALLTRADE	AT
09000	Schedule:	OLD	06/09/2016	ALLTRADE	AT
09001	All prime contractors are to submit a master schedule detailing sequencing and time required for all work including fabrication and delivery of major materials for review and approval.	OLD	06/09/2016	ALLTRADE	AT
09002	Contractors must maintain schedule; Failure to do so may result in liquidated damages and/or back charge for additional Construction Manager and Architect fees and services in accordance with the General conditions of the Contract for Construction.	OLD	06/09/2016	PEC	GG

Park East Construction Corp.

MEETING MINUTES

No. 002

266 East Jericho Turnpike

Phone: (631) 549-9800

Huntington Station, NY 11746

Fax: (631) 549-0004

PROJECT TITLE: 01 VS13 2015 Bond Referendum PH1

MEETING DATE: 07/06/2016

LOCATION: James A. Dever ES

SUBJECT: Project Management Meeting

10000	Roofing Contractor: BBR Contracting Corp.	OLD	06/09/2016	BBRCON	ET
10005	BBR stated they will be working after hours with abatement taking place afternoon into the night and roofing the following morning (weather permitting).	OLD	06/09/2016	BBRCON	ET
10006	Requested submittal approvals for tapered insulation at Howell and Wheeler. BBS to provide ASAP.	NEW	07/06/2016	BBS	PD
10010	BBR will begin abatement/roofing on June 24, 2016 at Willow, then once Willow is complete then BBR will move to Hollow, Wheeler and lastly Dever.	OLD	06/21/2016	ALLTRADE	AT
10015	Soffit and fascia approvals issued today at meeting by Pete Dawkins, BBS.	NEW	07/06/2016	BBS	PD
10020	Window damage at Willow caused by BBR subcontractors (Unitech), carting company (Certified Carting). Windows and frame to be removed and contained as a precaution due to possible contaminated caulking. Environech to test. Area to be securely boarded up from exterior side to allow BBS structural engineer to review.	NEW	07/06/2016	BBRCON	ET
10030	Jim Daly requested 2 pitch pockets from old antenna brackets on Willow roof be closed up. Clogged vents to be unclogged by BBR. Source of pre-existing leak at Willow School Discovered by BBR; roof drain pipe drawings to be reviewed	NEW	07/06/2016		

Park East Construction Corp.

266 East Jericho Turnpike

Huntington Station, NY 11746

Phone: (631) 549-9800

Fax: (631) 549-0004

MEETING MINUTES

No. 002

PROJECT TITLE: 01 VS13 2015 Bond Referendum PH1

LOCATION: James A. Dever ES

MEETING DATE: 07/06/2016

SUBJECT: Project Management Meeting

by BBS.

10040	Approximately 5 to 6 more working days to complete roof abatement and new roof system install at Willow. (Weather Permitting).	NEW	07/06/2016		
20000	Masonry / Site Work Contractor: Pella General Construction	OLD	06/09/2016	PELLA GC	JP
20010	Chimney demo at Willow complete. Delivery of fire brick and block on site. Awaiting approval of brick and mortar samples from BBS which is expected today. Howell brick is different than other 3 schools which are the same. Concrete entry pad at Willow poured today. Will demo Howell entry pad tomorrow. One of two pads to be demoed and poured next weekend 7/15 - 16 at Dever. Howell chimney will commence after Willow is complete. Willow chimney rebuild will take approximately 3 days work after brick arrives.	NEW	07/06/2016		
70000	Construction Manager: Park East Construction Corp.	OLD	06/09/2016	PEC	GG
70010	Walk thru of all buildings scheduled for June 16, 2016 at 10:00 AM to visit each site to review material and dumpster locations. Meeting to start at Dever elementary.	OLD	06/09/2016	PEC	GG
80000	Architect: BBS Architect, Landscape Architect & Engineers	OLD	06/09/2016	BBS	PD
90000	Owner: Valley Stream UFSD 13	OLD	06/09/2016	VS13	CE

Park East Construction Corp.

266 East Jericho Turnpike

Huntington Station, NY 11746

Phone: (631) 549-9800

Fax: (631) 549-0004

MEETING MINUTES

No. 002

PROJECT TITLE: 01 VS13 2015 Bond Referendum PH1

LOCATION: James A. Dever ES

MEETING DATE: 07/06/2016

SUBJECT: Project Management Meeting

90001	VS SD to advise residents and staff of abatement at each building and on website that abatement work will be taking place and work will take place at night.	OLD	06/09/2016	VS13	CE
90010	VS SD advised that administrative staff at all buildings are off from July 15 to August 15. Also there will be summer school and programs at some buildings; district to provide schedule.	OLD	06/09/2016	VS13	CE
90020	VS alerted to upcoming progress reports issued by PEC which are issued on a monthly basis.	NEW	07/06/2016		
90030	Jim Daly requested date of posting for Howell School in order to alert residents.	NEW	07/06/2016	VS13	CE
90040	Board President, Toni Pomerantz requested to be copied on meeting minutes distribution as well as Board Member William Stris and a member of the bond committee.	NEW	07/06/2016	VS13	CE
90050	Board President Toni Pomerantz also asked for proper notice if the meeting date or time should happen to change,	NEW	07/06/2016		
99999	Project Management Meetings:	NEW	07/06/2016	ALLTRADE	AT

The next Project Management Meeting is scheduled for:
Wednesday, July 20, 2016, @ 1:00 PM.

Park East Construction Corp.

266 East Jericho Turnpike

Huntington Station, NY 11746

Phone: (631) 549-9800

Fax: (631) 549-0004

MEETING MINUTES

No. 002

PROJECT TITLE: 01 VS13 2015 Bond Referendum PH1

LOCATION: James A. Dever ES

MEETING DATE: 07/06/2016

SUBJECT: Project Management Meeting

Prepared By: Park East Construction Corp.

Signed: _____
Gary Gonzalez

Dated: 08/02/2016

Park East Construction Corp.

MEETING MINUTES

No. 003

266 East Jericho Turnpike

Phone: (631) 549-9800

Huntington Station, NY 11746

Fax: (631) 549-0004

PROJECT TITLE: 01 VS13 2015 Bond Referendum PH1

MEETING DATE: 07/20/2016

LOCATION: James A. Dever ES

SUBJECT: Project Management Meeting

DID ATTEND	INITIALS	ATTENDEE NAME	COMPANY NAME
N	AG	Alan Grureman	Valley Stream UFSD 13
Y	CG	Carla Gorski	Valley Stream UFSD 13
Y	CE	Constance D. Evelyn	Valley Stream UFSD 13
Y	DF	Dan Fransaci	Valley Stream UFSD 13
N	DB	David Bozuhoski, Jr.	BBS Architects, Landscape Architects
Y	JP	Demetrios (Jimmy) Tzia	Pella General Construction
Y	ET	Eve Tsimbikos	BBR Contracting Corp.
N	FC	Frank Chiachiere	Valley Stream UFSD 13
Y	GG	Gary Gonzalez	Park East Construction Corp.
Y	GA	Gerard Antoine	Valley Stream UFSD 13
Y	JD	James Daly	Valley Stream UFSD 13
N	JW	James Wojcik	Park East Construction Corp.
N	JC	John Canty	Valley Stream UFSD 13
Y	KS	Kostas Sakkovlas	Pella General Construction
Y	PD	Pete Dawkins	BBS Architects, Landscape Architects
Y	TP	Toni Pomerantz	Valley Stream UFSD 13
Y	TS	Tony Spallone	Park East Construction Corp.
Y	WS	William Stris	Valley Stream UFSD 13

ITEM	DESCRIPTION	STATUS	STARTED	DUE	BALL IN COURT
00001	<p>Project Team: Owner: Valley Stream UFSD Thirteen Gerard Antoine - Asst. Supt. for Business & Human Resources James Daly - Director of Facilities</p> <p>Architect: BBS Architects, Landscape Architects & Engineers Dave Bozuhoski - Project Architect Pete Dawkins - Construction Administrator</p> <p>Park East Construction: James Wojcik - Project Executive Gary Gonzalez - Project Manager Tony Spallone - Project Superintendent</p>	OLD	06/09/2016		
01000	Insurance Certificates and Performance Bonds must be provided to Park East Construction Corp. for approval prior to the start of work. Certificates must name Valley Stream UFSD 13 as certificate holder. Additional insured shall include Valley Stream UFSD 13, BBS Architect, Landscape Architects & Engineers and Park East Construction Corp.	OLD	06/09/2016		ALLTRADE AT
01010	BBR has provided Bonds and Insurance to Park East for review. Pella has stated Bonds and Insurance will be submitted by June 13, 2106.	OLD	06/09/2016		ALLTRADE AT

Park East Construction Corp.

266 East Jericho Turnpike

Huntington Station, NY 11746

Phone: (631) 549-9800

Fax: (631) 549-0004

MEETING MINUTES

No. 003

PROJECT TITLE: 01 VS13 2015 Bond Referendum PH1

LOCATION: James A. Dever ES

MEETING DATE: 07/20/2016

SUBJECT: Project Management Meeting

01015	BBR requested status of Contract for signing. BBS to advise on status of contracts for BBR and Pella.	OLD	06/21/2016	ALLTRADE	AT
01016	Discussion held on status of contracts- VS 13 indicated that they are in the process of changing legal counsel to Guercio and Guercio, so getting contract issued is delayed.	OLD	07/06/2016		
01017	VS13 sent BBR their contract last Friday July 15th; contract under review by BBR attorney.	NEW	07/20/2016		
01500	All Prime Contractors are to submit their Schedule of Values to Park East Construction Corp. for joint review and approval with BBS. Line items to be indicated with labor and material breakdowns.	OLD	06/09/2016	ALLTRADE	AT
01505	All Schedule of Values have been received and approved. PEC to forward copies to Valley Stream SD.	OLD	06/21/2016	ALLTRADE	AT
02000	All Prime Contractors are to submit a complete Sub-Contractor listing within ten (10) days of receiving their Letter of Intent.	OLD	06/09/2016	ALLTRADE	AT
02500	All Prime Contractors are to submit their Shop Drawings Submission Schedule immediately after receipt of Contract, highlighting long-lead items.	OLD	06/09/2016	ALLTRADE	AT
03000	All Shop Drawings and Submittals are to be sent electronically directly to BBS Architects with a copy to Park East Construction Corp. Two week turnaround is required. If a contractor submits an/or "equal", contractor is responsible to provide the necessary data and then show confirming material.	OLD	06/09/2016	ALLTRADE	AT
04000	All RFI's shall be submitted on the proper form (see project manual) to Park East Construction Corp. and BBS at the same time. Park East Construction Corp. will attempt to answer RFI's, log them in and then forward to the Architect / Engineer for final review and/or answer.	OLD	06/09/2016	ALLTRADE	AT
04500	Pencil copy of Payment Requisitions are to be submitted on or about the 23rd of each month. Upon review and approval of the pencil copy, the Trade Contractor will forward one (1) original and three (3) copies to Park East Construction Corp. with all supporting documentation (payroll reports, etc.) for processing to BBS Architects / Owner for payment. Park East Construction Corp. advised that no checks will be issued unless all Insurance Certificates are up to date and meet all the mandatory requirements.	OLD	06/09/2016	ALLTRADE	AT

Park East Construction Corp.

266 East Jericho Turnpike

Huntington Station, NY 11746

Phone: (631) 549-9800

Fax: (631) 549-0004

MEETING MINUTES

No. 003

PROJECT TITLE: 01 VS13 2015 Bond Referendum PH1

LOCATION: James A. Dever ES

MEETING DATE: 07/20/2016

SUBJECT: Project Management Meeting

04510	District has advised that a separate req. will be required per building.	OLD	06/09/2016	ALLTRADE	AT
04511	BBR stated they do not want their payment req. #1 held up due to this issue with delayed contracts. PEC stated that req. #1 which was received by PEC on 7/5/16 is being processed. PEC recommended BBR submit pay app. #2 ASAP.	OLD	07/06/2016	BBRCON	ET
04512	BBS delivered approved requisition 1 for BBR to VS13 on July 15th.	NEW	07/20/2016		
04520	VS 13 stated that they have 2 check runs per month.	OLD	07/06/2016	VS13	CE
04521	VS13 will discuss possible off schedule check writing for BBR if contract returned/signed by them in time. Next scheduled date to cut checks is July 29th. BBR stated they will pull off job if not paid soon, PEC asked them to call their attorney to expedite review and approval of contract.	NEW	07/20/2016		
05000	Change Orders to be submitted to Park East Construction Corp. for joint review with BBS.	OLD	06/09/2016	ALLTRADE	AT
05010	All change orders to have material and labor break down ; lump sum numbers will not be accepted.	OLD	06/09/2016	ALLTRADE	AT
05011	Change order requested by BBR for removal of extra layer of wet and assumed hot insulation at Wheeler which was discovered during pull test. BBS recommends it be completed on time and material basis. PEC to track labor hours. BBR stated per their scope of work, they expected to have only (2) days of demo. BBS requested dry sample of insulation to show VS13. BBR to possibly hire additional subcontractor.	NEW	07/20/2016		
05015	District must be advised immediately of any potential change orders to the project. PEC advised that because of fast paced schedule and as to not leave any roofs open (if there is a roofing issue), some work may proceed on a time and material basis, but district will be notified immediately. PEC will monitor the time and material.	OLD	06/21/2016	ALLTRADE	AT

Park East Construction Corp.

MEETING MINUTES

266 East Jericho Turnpike

No. 003

Huntington Station, NY 11746

Phone: (631) 549-9800

Fax: (631) 549-0004

PROJECT TITLE: 01 VS13 2015 Bond Referendum PH1

MEETING DATE: 07/20/2016

LOCATION: James A. Dever ES

SUBJECT: Project Management Meeting

05500	Project Safety:	OLD	06/09/2016	ALLTRADE	AT
05501	Jobsite Safety Talks are to be performed each week with topics relevant to work scheduled to be performed. Please provide a sign-in sheet of all attending to Park East Construction Corp. after each project management meeting.	OLD	06/09/2016	ALLTRADE	AT
05510	Each Prime Contractor to submit their Corporate safety manual (1 copy) electronically to Park East Construction.	OLD	06/09/2016	ALLTRADE	AT
05511	BBR has provided Safety Manual. PEC still awaiting Pella Safety manual.	OLD	06/21/2016	ALLTRADE	AT
05515	District to provide copy of District Safety Protocol to Park East.	OLD	06/09/2016	ALLTRADE	AT
05516	PEC has received Safety Protocol from district.	OLD	06/21/2016	ALLTRADE	AT
06000	Badges & Conduct:	OLD	06/09/2016	ALLTRADE	AT
06001	All Prime Contractors and their Sub-Contractors are to provide all on site personnel with Photo Identification Badges. Smoking, not wearing a hard hat on site, wearing shorts, no shirt, improper footwear, foul language, etc. will not be tolerated.	OLD	06/09/2016	ALLTRADE	AT
07000	All Prime Contractors are to provide a Two-Week Look Ahead at each Project Management Meeting, detailing work for the following two (2) weeks. Please prepare first look ahead for next Project Management Meeting.	OLD	06/09/2016	ALLTRADE	AT
08000	General Items:	OLD	06/09/2016		
08001	All parking is to be within the parking lot areas only designated for construction workers.	OLD	06/09/2016	ALLTRADE	AT
08010	All Contractors will be responsible for cleaning up their debris on a regular basis and/or as requested by Park East Construction Corp.	OLD	06/09/2016	ALLTRADE	AT
08020	If Contractors propose to bring storage trailers to the site it must be coordinated with Park East Construction Corp.	OLD	06/09/2016	ALLTRADE	AT

Park East Construction Corp.

MEETING MINUTES

266 East Jericho Turnpike

No. 003

Huntington Station, NY 11746

Phone: (631) 549-9800

Fax: (631) 549-0004

PROJECT TITLE: 01 VS13 2015 Bond Referendum PH1

MEETING DATE: 07/20/2016

LOCATION: James A. Dever ES

SUBJECT: Project Management Meeting

08030	Work hours are to start at 7:00 a.m. (not earlier) and end 3:00 p.m. (not later). Abatement work will happen 12am to 6am.	OLD	06/09/2016	ALLTRADE	AT
09000	Schedule:	OLD	06/09/2016	ALLTRADE	AT
09001	All prime contractors are to submit a master schedule detailing sequencing and time required for all work including fabrication and delivery of major materials for review and approval.	OLD	06/09/2016	ALLTRADE	AT
09002	Contractors must maintain schedule; Failure to do so may result in liquidated damages and/or back charge for additional Construction Manager and Architect fees and services in accordance with the General conditions of the Contract for Construction.	OLD	06/09/2016	PEC	GG
10000	Roofing Contractor: BBR Contracting Corp.	OLD	06/09/2016	BBRCON	ET
10005	BBR stated they will be working after hours with abatement taking place afternoon into the night and roofing the following morning (weather permitting).	OLD	06/09/2016	BBRCON	ET
10006	Requested submittal approvals for tapered insulation at Howell and Wheeler. BBS to provide ASAP.	OLD	07/06/2016	BBS	PD
10010	BBR will begin abatement/roofing on June 24, 2016 at Willow, then once Willow is complete then BBR will move to Hollow, Wheeler and lastly Dever.	OLD	06/21/2016	ALLTRADE	AT
10015	Soffit and fascia approvals issued today at meeting by Pete Dawkins, BBS.	OLD	07/06/2016	BBS	PD
10020	Window damage at Willow caused by BBR subcontractors (Unitech), carting company (Certified Carting). Windows and frame to be removed and contained as a precaution due to possible contaminated caulking. Environech to test. Area to be securely boarded up from exterior side to allow BBS structural engineer to review.	OLD	07/06/2016	BBRCON	ET
10021	Caulk at damaged Willow window to be abated tonight, window to be fully removed Monday and stored until block work completed. Opening to be boarded up. Structural engineer to be onsite by noon on Monday to inspect.	NEW	07/20/2016		

Park East Construction Corp.

MEETING MINUTES

No. 003

266 East Jericho Turnpike

Phone: (631) 549-9800

Huntington Station, NY 11746

Fax: (631) 549-0004

PROJECT TITLE: 01 VS13 2015 Bond Referendum PH1

MEETING DATE: 07/20/2016

LOCATION: James A. Dever ES

SUBJECT: Project Management Meeting

10030	Jim Daly requested 2 pitch pockets from old antenna brackets on Willow roof be closed up. Clogged vents to be unclogged by BBR. Source of pre-existing leak at Willow School Discovered by BBR; roof drain pipe drawings to be reviewed by BBS.	OLD	07/06/2016		
10040	Approximately 5 to 6 more working days to complete roof abatement and new roof system install at Willow. (Weather Permitting).	OLD	07/06/2016		
10041	Willow roof abatement completed and new roof is water tight. Need top cap in small area and some flashing work remains. Fascia and gravel stops also needed. Howell roof began this week. Dever canopies to be demoed week end of August 5th. Specs for Dever soffit/fascia to be reviewed by BBR.	NEW	07/20/2016		
20000	Masonry / Site Work Contractor: Pella General Construction	OLD	06/09/2016	PELLA GC	JP
20010	Chimney demo at Willow complete. Delivery of fire brick and block on site. Awaiting approval of brick and mortar samples from BBS which is expected today. Howell brick is different than other 3 schools which are the same. Concrete entry pad at Willow poured today. Will demo Howell entry pad tomorrow. One of two pads to be demoed and poured next weekend 7/15 - 16 at Dever. Howell chimney will commence after Willow is complete. Willow chimney rebuild will take approximately 3 days work after brick arrives.	OLD	07/06/2016		
20011	Pella - Exterior chimney brick for all schools except Wheeler to be delivered tomorrow. Staging area to be fenced in at Dever today after 1:30. Dever chimney demo to begin Friday after 1:30. Brick install to begin at Howell Friday followed by Willow early next week. Steel chimney caps to be installed after all chimney brick and pre cast concrete caps are completed. Dever west entry pad demo/pour to wait till after August 5th. New brick samples needed for Wheeler chimney, cannot find previously approved brick.	NEW	07/20/2016		
70000	Construction Manager: Park East Construction Corp.	OLD	06/09/2016	PEC	GG

Park East Construction Corp.

266 East Jericho Turnpike

Huntington Station, NY 11746

Phone: (631) 549-9800

Fax: (631) 549-0004

MEETING MINUTES

No. 003

PROJECT TITLE: 01 VS13 2015 Bond Referendum PH1

LOCATION: James A. Dever ES

MEETING DATE: 07/20/2016

SUBJECT: Project Management Meeting

70010	Walk thru of all buildings scheduled for June 16, 2016 at 10:00 AM to visit each site to review material and dumpster locations. Meeting to start at Dever elementary.	OLD	06/09/2016	PEC	GG
80000	Architect: BBS Architect, Landscape Architect & Engineers	OLD	06/09/2016	BBS	PD
90000	Owner: Valley Stream UFSD 13	OLD	06/09/2016	VS13	CE
90001	VS SD to advise residents and staff of abatement at each building and on website that abatement work will be taking place and work will take place at night.	OLD	06/09/2016	VS13	CE
90010	VS SD advised that administrative staff at all buildings are off from July 15 to August 15. Also there will be summer school and programs at some buildings; district to provide schedule.	OLD	06/09/2016	VS13	CE
90020	VS alerted to upcoming progress reports issued by PEC which are issued on a monthly basis.	OLD	07/06/2016		
90030	Jim Daly requested date of posting for Howell School in order to alert residents.	OLD	07/06/2016	VS13	CE
90031	VS13 has been issuing notices at same time as schools have been posted.	NEW	07/20/2016		
90040	Board President, Toni Pomerantz requested to be copied on meeting minutes distribution as well as Board Member William Stris and a member of the bond committee.	OLD	07/06/2016	VS13	CE
90050	Board President Toni Pomerantz also asked for proper notice if the meeting date or time should happen to change,	OLD	07/06/2016		
99999	Project Management Meetings:	NEW	07/20/2016	ALLTRADE	AT

The next Project Management Meeting is scheduled for:
Wednesday, August 3, 2016, @ 1:00 PM.

Park East Construction Corp.

266 East Jericho Turnpike

Huntington Station, NY 11746

Phone: (631) 549-9800

Fax: (631) 549-0004

MEETING MINUTES

No. 003

PROJECT TITLE: 01 VS13 2015 Bond Referendum PH1

LOCATION: James A. Dever ES

MEETING DATE: 07/20/2016

SUBJECT: Project Management Meeting

Prepared By: Park East Construction Corp.

Signed: _____
Gary Gonzalez

Dated: 08/02/2016

Howell




07/07/10



07/15/



07/21/






07/26/



07/27/10



Willow



07/01/2016 08:26



07/05/2016 10:42



07/05/2016 10:40



07/05/2016 10:40



07/12/1




07/12/






07/16/



07/16/



07/16/



07/25/



Dever



RENTALS PRIDE
18001 564-PRIDE

07/23/

102